

Timeline Overview

TOTAL TASKS	COMPLETED	IN PROGRESS	PENDING	DELAYED
2	1	1	0	0

Scheduled Tasks

Phase	Task	Start	End	Duration	Assigned To	Status	Progress
Site Preparation	Clearing the land	May 24, 2026	May 25, 2026	2	Unassigned	Completed	80%
Site Preparation	Setting bournes	May 26, 2026	May 27, 2026	2	Unassigned	On Track	50%

Milestones

No milestones defined.

Construction Phases

Phase	Start	End	Description
Site Preparation	May 24, 2026	May 31, 2026	—
Foundation	Jun 02, 2026	Jun 12, 2026	—
Structure	Jun 13, 2026	Jun 26, 2026	—
Roofing	Jun 27, 2026	Jul 10, 2026	—
Installations (Electrical & Pl	Jul 11, 2026	Jul 24, 2026	—
Finishes	Jul 25, 2026	Aug 07, 2026	—

External Works	Aug 08, 2026	Aug 21, 2026	—
Handover	Aug 22, 2026	Sep 04, 2026	—



Exported by: Nshuti Aimable (System Admin)
Generated: June 06, 2026 at 10:49 PM
Validation: Scan the QR code to view and verify this report online.

Automatically generated by the BuildWise Project Control Suite.
Confidential — for authorized project stakeholders only.